Item No	Description of Item	No	L	B	D	Qty	Unit
		1	30.00	1.10	1.00	33.00	
		1	30.00	1.10	1.00	33.00	
		1	30.00	1.10	1.00	33.00	
		1	30.00	1.10	1.00	33.00	
		1	1.00	1.10	1.00	1.10	
b	**4th B Cross Kuvempunagar**						
	RHS						
		1	30.00	1.10	1.00	33.00	
		1	30.00	1.10	1.00	33.00	
		1	28.00	1.10	1.00	30.80	
	LHS						
		1	30.00	1.10	1.00	33.00	
		1	9.00	1.10	1.00	9.90	
					Present Qty=	**1204.17**	
					Limited Qty=	**1172.60**	Cum

Assistant Engineer
Ward No.05

Assistant Executive Engineer
Bytarayanapura Sub-Division

2	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of						
	For RCC Drain						
a	**Kuvempu Nagara, Kattigenahalli, 2nd Main Road**						
	RHS						
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	18.50	1.10	0.15	3.05	
		1	12.80	1.50	0.15	2.88	

Scanned with CamScanner

tem No	Description of Item	No	L	B	D	Qty	Unit
		1	26.00	1.50	0.15	5.85	
		1	26.00	1.50	0.15	5.85	
		1	24.00	1.50	0.15	5.40	
		1	21.00	1.50	0.15	4.73	
	LHS						
		1	22.50	1.10	0.15	3.71	
		1	24.00	1.10	0.15	3.96	
		1	27.50	1.10	0.15	4.54	
		1	25.50	1.10	0.15	4.21	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	24.00	1.10	0.15	3.96	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	1.00	1.10	0.15	0.17	
b	**4th B Cross Kuvempunagar**						
	RHS						
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	28.00	1.10	0.10	3.08	
	LHS						
		1	30.00	1.10	0.15	4.95	
		1	9.00	1.10	0.15	1.49	
					Present Qty=	**176.62**	116.25
					Limited Qty=	**175.89**	**Cum**

30/4/20

Assistant Engineer
Ward No.05

13/5/2020

Assistant Executive Engineer
Bytarayanapura Sub-Division

4	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding wherever required, tying with binding wire andanchoring to the adjoining members wherever necessary complete asper design (laps, hooks and wastage shall not be measured and paid)cost of materials, labour, HOM of machinery complete as perspecifications

Scanned with CamScanner

Item No	Description of Item	No	L	B	D	Qty	Unit
a	**Kuvempu Nagara, Kattigenahalli, 2nd Main Road**						
	RHS						
	Total length of drain = 330.00 Mtr						
1	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	2642	2.30		0.62	3767.49
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	330.00		0.62	4092.00
2	**Total length of drain = 18.50 Mtr**						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	150	2.30		0.62	213.90
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	18.50		0.62	229.40
3	**Total length of drain = 12.80 Mtr**						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	104	2.50		0.62	161.20
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	22	12.80		0.62	174.59
4	**Total length of drain = 52.00Mtr**						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	418	2.50		0.62	647.90
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	22	52.00		0.62	709.28
5	**Total length of drain = 24.00Mtr**						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	194	2.50		0.62	300.70
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	22	24.00		0.62	327.36
6	**Total length of drain = 21.00Mtr**						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	170	2.50		0.62	263.50

10887.3

Scanned with CamScanner

Item No	Description of Item	No	L	B	D	Qty	Unit
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	22	21.00		0.62	286.44
	LHS						
	Total length of drain = 22.50 Mtr						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	182	2.30		0.62	259.53
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	22.50		0.62	279.00
	Total length of drain = 24.00 Mtr						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	194	2.30		0.62	276.04
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	24.00		0.62	297.60
	Total length of drain = 27.50 Mtr						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	222	2.30		0.62	316.57
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	27.50		0.62	341.00
	Total length of drain = 25.50 Mtr						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	206	2.30		0.62	293.76
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	25.50		0.62	316.20
	Total length of drain = 180.00 Mtr						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	1442	2.30		0.62	2056.29
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	180.00		0.62	2232.00
	Total length of drain = 24.00 Mtr						
	Main Bars 10mm dia@.125mm c/c						695503

Scanned with CamScanner

Item No	Description of Item	No	L	B	D	Qty	Unit
	0.62kg/mtr	1	194	2.30		0.62	276.64
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	24.00		0.62	297.60
	Total length of drain = 151.00 Mtr						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	1211	2.30		0.62	1726.89
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	151.00		0.62	1872.40
b	**4th B Cross Kuvempunagar**						
	RHS						
	Total length of drain = 60.00 Mtr						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	482	2.30		0.62	687.33
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	60.00		0.62	744.00
	Total length of drain = 28.00 Mtr						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	226	2.30		0.62	322.28
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	28.00		0.62	347.20
	LHS						
	Total length of drain = 39.00 Mtr						
	Main Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	314	2.30		0.62	447.76
	Distrubution Bars 10mm dia@.125mm c/c						
	0.62kg/mtr	1	20	39.00		0.62	483.60
							25048.06
						Present Qty=	**25.05**
						Limited to Qty	**24.93**

15/5/20

Assistant Engineer

Assistant Executive Engineer
Bytarayanapura Sub-Division

Scanned with CamScanner